

FFY 2026 - 2029 STP-L Active Program Status Report: January 2026

	Roadways & Intersections (80/20)
	Asset Management/Resurfacing (75/25)
	Planned Use of Regional Redistribution (PUR)
	Post-Obligation Increase

on track for posted letting date
potentially not tracking for posted letting date
delayed - needs reprogramming

HL - Heidi GK - George GHK - Gretchen

FFY 2026

TIP ID	Project	Sponsor	PM	STP-L Programmed	Required Local Match	Phase	Phase Total	Current STP %	Target Letting	Authorization Deadline	STP-L Obligated Amount	Obligation Remainder	Current Status/Notes	Current Status Date	Project Tracking
09-24-0053	Barrington Avenue Resurfacing	East Dundee	GHK	\$ 384,750	\$ 128,250	CON/CE	\$ 513,000	75%	2/2026	9/30/2026	\$ 384,750	\$ -	AC notice received	1/22/2026	on track for posted letting date
09-20-0098	Orchard Gateway Resurfacing and Traffic Signal Installation from Orchard Road to Hansen Boulevard	North Aurora	GK	\$ 2,678,891	\$ 669,723	CON	\$ 3,348,614	80%	2/2026	9/30/2026	\$ -	\$ 2,678,891	ROW granted by IDOT	1/22/2026	on track for posted letting date
09-22-0008	Ridge Road Reconstruction	Kendall County - D3	HL	\$ 9,270,679	\$ 2,317,670	CON	\$ 11,588,349	80%	4/2026	9/30/2026	\$ -	\$ 9,270,679	Prefinal plans submitted / Final PS&E to be submitted 1/23/2026	1/22/2026	on track for posted letting date
Programming Mark				\$ 12,334,320											
FFY26 Program				\$ 12,334,320											
Unprogrammed Balance				\$ -											
Total FFY 2026 Obligations (STP-L)				\$ 384,750											
Unobligated Balance FFY26				\$ 11,949,570											

FFY 2026 - Planned Use of Regional Redistribution (PUR) - tentative pending 100% obligation of council allocation

TIP ID	Project	Sponsor	PM	Planned Use of Regional Redistribution	STP-L Local Match	Phase	Phase Total	Current STP %	Target Letting	Authorization Deadline	PUR Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Project Tracking
09-22-0008	Ridge Road Reconstruction	Kendall County - D3	HL	\$ 3,063,641	\$ 765,910	CON	\$ 3,829,551	80%	4/2026	9/30/2026	\$ -	\$ 3,063,641	Prefinal plans submitted / Final PS&E to be submitted 1/23/2026	1/22/2026	on track for posted letting date
09-22-0043	Indian Trail Traffic Signal Modernization / Resurfacing (Ohio to Pennsbury)	Aurora	GK	\$ 3,168,000	\$ 792,000	CON/CE	\$ 3,960,000	80%	4/2026	9/30/2026	\$ -	\$ 3,168,000	Draft CON/CE agreements submitted	1/22/2026	on track for posted letting date
09-22-0022	Highland Ave & Lyle Ave Roundabout	Elgin	GHK	\$ 1,088,000	\$ 272,000	CON/CE	\$ 1,360,000	80%	4/2026	9/30/2026	\$ -	\$ 1,088,000	Draft Agreements submitted	1/22/2026	on track for posted letting date
09-20-0082	Sullivan Road Widening/Resurfacing and Traffic Signal Modernization, Edgelawn to Golden Oaks Parkway	Aurora	HL	\$ 5,130,220	\$ 1,282,555	CON/CE	\$ 6,412,775	80%	4/2026	9/30/2026	\$ -	\$ 5,130,220	ROW delays	1/22/2026	potentially not tracking for posted letting date
09-24-0004	1st Street Roadway Improvements (IL Route 72 to Dunning Avenue)	West Dundee	GK	\$ 686,529	\$ 228,843	CON/CE	\$ 915,372	75%	6/2026	9/30/2026	\$ -	\$ 686,529	Draft Agreements submitted	1/22/2026	on track for posted letting date
09-26-0004	Wheeler Road Resurfacing (LAFO) - Esker to IL 47 (east)	Sugar Grove	GK	\$ 858,225	\$ 286,075	CON	\$ 1,144,300	75%	6/2026	9/30/2026	\$ -	\$ 858,225	draft PDR submitted Mar 2025	1/22/2026	on track for posted letting date
09-26-0005	Dugan Road Resurfacing (LAFO)	Sugar Grove	GK	\$ 1,027,650	\$ 342,550	CON	\$ 1,370,200	75%	6/2026	9/30/2026	\$ -	\$ 1,027,650	draft PDR submitted Mar 2025	1/22/2026	on track for posted letting date
09-21-0005	Randall Rd at Big Timber	Kane County	HL	\$ 1,397,988	\$ 349,497	CON	\$ 1,747,485	80%	6/2026	9/30/2026	\$ -	\$ 1,397,988	Prefinal plans submitted	1/22/2026	on track for posted letting date
09-22-0009	Campton Hills and Campton Township Resurfacing Projects (4)	Campton Hills, Campton Township	GK	\$ 2,717,188	\$ 905,729	CON	\$ 3,622,917	80%	6/2026	9/30/2026	\$ -	\$ 2,717,188	Draft Con agreements submitted	1/22/2026	on track for posted letting date

09-22-0025	Reinking Road and Damisch Road Intersection Improvements	Pingree Grove	GK	\$	2,500,000	\$	625,000	CON/CE	\$	3,125,000	80%	7/2026	9/30/2026	\$	-	\$	2,500,000	P2 KO Meeting held	1/22/2026	potentially not tracking for posted letting date
09-22-0037	Galena Boulevard and New York Street Resurfacing	Aurora	GHK	\$	1,500,000	\$	500,000	CON/CE	\$	2,000,000	75%	9/2026	9/30/2026	\$	-	\$	1,500,000	Ph1/Ph2 KO held	1/22/2026	on track for posted letting date
09-20-0055	Latham Street Reconstruction	Sandwich - D3	HL	\$	452,725	\$	113,181	CON/CE	\$	565,906	80%	Let 1/2022	9/30/2026	\$	-	\$	452,725	Post-Obligation cost increase	1/22/2026	\$0.00 Expended
09-20-0079	Illinois Ave Resurfacing	Aurora	HL	\$	180,000	\$	60,000	CON/CE	\$	240,000	75%	Let 3/2024	9/30/2026	\$	-	\$	180,000	Post-Obligation cost increase	1/22/2026	\$0.00 Expended
09-22-0019	Minkler Road over Morgan Creek	Oswego - D3	HL	\$	500,000	\$	166,666	CON	\$	666,666	75%	Let 11/2024	9/30/2026	\$	-	\$	500,000	Post-Obligation cost increase	1/22/2026	\$0.00 Expended
09-20-0078	Indian Trail Resurfacing from Stonebridge Boulevard to Eola Road	Aurora	HL	\$	100,000	\$	33,333	CON/CE	\$	133,333	75%	Let 1/2025	9/30/2026	\$	-	\$	100,000	Post-Obligation cost increase	1/22/2026	\$0.00 Expended
09-22-0007	Hale Street Rehabilitation (US 34 to Larsen)	Plano - D3	HL	\$	175,294	\$	43,824	CON/CE	\$	219,118	80%	Let 1/2025	9/30/2026	\$	-	\$	175,294	Post-Obligation cost increase	1/22/2026	\$0.00 Expended
FFY 2026 - PUR Programmed				\$	23,137,441															
FFY 2026 - Post-Obligation Increases (PUR)				\$	1,408,019															
FFY 2026 Total PUR Programmed				\$	24,545,460															
FFY 2026 - PUR Obligated				\$	-															
Total FFY 2026 Obligations (STP-L + PUR)				\$	384,750															

FFY 2027

TIP ID	Project	Sponsor	PM	STP-L Programmed	Required Local Match	Phase	Phase Total	Current STP %	Target Letting	Authorization Deadline	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Project Tracking
09-02-0007	Randall Rd at Hopps	Kane County	HL	\$ 1,689,926	\$ 422,482	CON	\$ 2,112,408	80%	9/2026	9/30/2027	\$ -	\$ 1,689,926	IDOT P2 KO meeting held 12/11/2023	1/22/2026	potentially not tracking for posted letting date
09-22-0053	Douglas Ave Resurfacing (Ashland to US 30)	Montgomery & Aurora	GK	\$ 633,444	\$ 211,148	CON	\$ 844,592	75%	9/2026	9/30/2027	\$ -	\$ 633,444	Project moving forward to let in 2026	1/22/2026	potentially not tracking for posted letting date
09-22-0044	Farnsworth Ave Traffic Signal Modernization / Resurfacing (Biliter to Sheffer)	Aurora	GHK	\$ 2,500,000	\$ 625,000	CON	\$ 3,125,000	80%	1/2027	9/30/2027	\$ -	\$ 2,500,000	Public meeting held 9/26/2024	1/22/2026	potentially not tracking for posted letting date
09-22-0045	Mitchell Road at Sullivan Road	Aurora	GK	\$ 1,520,000	\$ 380,000	CON	\$ 1,900,000	80%	1/2027	9/30/2027	\$ -	\$ 1,520,000	Phase 2 QBS complete	1/22/2026	on track for posted letting date
09-22-0057	IL RT 38 & Anderson Road Intersection Improvements	Elburn	HL	\$ 1,631,775	\$ 407,944	CON	\$ 2,039,719	80%	1/2027	9/30/2027	\$ -	\$ 1,631,775	PESA Completed	1/22/2026	on track for posted letting date
09-22-0006	Oak St. Resurfacing	North Aurora	GK	\$ 500,000	\$ 166,667	CON	\$ 666,667	75%	3/2027	9/30/2027	\$ -	\$ 500,000	Initial PPI approved	1/22/2026	on track for posted letting date
09-22-0024	Division St. Resurfacing	Geneva & St. Charles	GK	\$ 585,676	\$ 195,225	CON	\$ 780,901	75%	3/2027	9/30/2027	\$ -	\$ 585,676	Project scoping	1/22/2026	on track for posted letting date
09-22-0027	Dundee Ave, Center St., & Villa St. Corridor Improvements	Elgin	GHK	\$ 2,500,000	\$ 625,000	CON	\$ 3,125,000	80%	9/2027	9/30/2027	\$ -	\$ 2,500,000	Public meeting held 5/21/2024	1/22/2026	on track for posted letting date
Programming Mark				\$ 12,531,669											
FFY27 Program				\$ 11,560,821											
Unprogrammed Balance				\$ 970,848											
Total FFY 2027 Obligations				\$ -											
Unobligated Balance FFY27				\$ 12,531,669											

FFY 2028

TIP ID	Project	Sponsor	PM	STP-L Programmed	Required Local Match	Phase	Phase Total	Current STP %	Target Letting	Authorization Deadline	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Project Tracking
09-24-0042	South Street and Seventh Street Improvements	Geneva	GK	\$ 226,643	\$ 75,548	CON	\$ 302,191	75%	9/2027	9/30/2028	\$ -	\$ 226,643	P1 KO held 7/2025	1/22/2026	on track for posted letting date
09-24-0009	Boncosky Road over Jelkes Creek Bridge Replacement	Dundee Township	GK	\$ 754,000	\$ 188,500	CON/CE	\$ 942,500	80%		11/2027	9/30/2028	\$ -	\$ 754,000	Initial PPI approved 10/2024	1/22/2026

FFY 2029															
TIP ID	Project	Sponsor	PM	STP-L Programmed	Required Local Match	Phase	Phase Total	Current STP %	Target Letting	Authorization Deadline	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Project Tracking
09-20-0084	Galena Blvd Resurfacing and Traffic Signal Modernization - Segment 2	Aurora	GHK	\$ 2,500,000	\$ 625,000	CON/CE	\$ 3,125,000	80%	1/2029	9/30/2029	\$ -	\$ 2,500,000	Public meeting held 6/2024	1/22/2026	on track for posted letting date
09-24-0032	Commons Drive - New York St to McCoy Rd & Fox Valley Mall Area Signal Modernization (conformity)	Aurora	GHK	\$ 2,200,000	\$ 550,000	CON/CE	\$ 2,750,000	80%		9/30/2029	\$ -	\$ 2,200,000	P1 QBS complete 9/2025	1/22/2026	on track for posted letting date
09-24-0013	Campton Hills Road Project B - Town Hall to LaFox	Campton Hills	GK	\$ 750,000	\$ 250,000	CON	\$ 1,000,000	75%		9/30/2029	\$ -	\$ 750,000	P1/P2 QBS complete 4/2025	1/22/2026	on track for posted letting date
09-24-0040	Larkin Ave and Airlite St. Intersection Improvements	Elgin	GK	\$ 2,500,000	\$ 625,000	CON	\$ 3,125,000	80%	3/2029	9/30/2029	\$ -	\$ 2,500,000	Project scoping	1/22/2026	on track for posted letting date
09-24-0055	Hubbard Avenue Reconstruction - Kirk to Pierson	Batavia	GK	\$ 2,301,084	\$ 575,271	CON/CE	\$ 2,876,355	80%		9/30/2029	\$ -	\$ 2,301,084	Project scoping	1/22/2026	on track for posted letting date
09-24-0057	Douglas Road Reconstruction - Raddant to Kirk	Batavia	GK	\$ 917,323	\$ 229,331	CON/CE	\$ 1,146,654	80%		9/30/2029	\$ -	\$ 917,323	Project scoping	1/22/2026	potentially not tracking for posted letting date
09-24-0005	Deerpath Road and Orchard Gateway Blvd Resurfacing	North Aurora	GK	\$ 650,797	\$ 216,932	CON	\$ 867,729	75%	3/2029	9/30/2029	\$ -	\$ 650,797	Project scoping	1/22/2026	on track for posted letting date
09-24-0021	W. Center Street Resurfacing - Gletty to N. Green St.	Sandwich - D3	GK	\$ 613,800	\$ 204,600	CON/CE	\$ 818,400	75%		9/30/2029	\$ -	\$ 613,800	Project scoping	1/22/2026	on track for posted letting date
09-24-0019	Lakewood Creek Drive Resurfacing - US 30 to Concord Dr.	Montgomery - D3	GK	\$ 264,200	\$ 88,067	CON/CE	\$ 352,267	75%		9/30/2029	\$ -	\$ 264,200	Project scoping	1/22/2026	on track for posted letting date
Programming Mark				\$ 12,935,891											
FFY29 Program				\$ 12,697,204											
Unprogrammed Balance				\$ 238,687											
Total FFY 2029 Obligations				\$ -											
Unobligated Balance FFY29				\$ 12,935,891											