

FFY 2025 - 2029 STP-L Active Program Status Report: August 2025

	Roadways & Intersections
	Asset Management
	Planned use of regional redistribution

FFY 2025

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-22-0007	Hale Street Rehabilitation (US 34 to Larsen)	Plano - D3	STP-L		\$ 797,600	MFT-Local	\$ 200,783	\$ 998,383	\$ 798,706	80%	80%	\$ 1,131,883	1/2025	9/30/2025	CON/CE	\$ 797,600	\$ -	Project let	7/17/2025	Project let	4/17/2025
09-20-0089	Dundee Avenue Reconstruction from Plum Court to Page Avenue	Elgin	STP-L	SDP	\$ 6,758,400	Local Funds	\$ 1,689,600	\$ 8,448,000	\$ 6,758,400	80%	80%	\$ 12,815,658	1/2025	9/30/2025	CON	\$ 6,758,400	\$ -	Project let	7/17/2025	Project let	4/17/2025
09-20-0078	Indian Trail Resurfacing from Stonebridge Boulevard to Eola Road	Aurora	STP-L		\$ 750,000	Local Funds	\$ 645,000	\$ 1,395,000	\$ 750,000	54%	54%	\$ 1,467,000	1/2025	9/30/2025	CON/CE	\$ 750,000	\$ -	Project let	7/17/2025	Project let	4/17/2025
09-20-0083	Indian Trail Traffic Signal Modernization from Edgelawn Drive to Highland Avenue	Aurora	STP-L	CMAQ SDP	\$ 2,666,667	Local Funds	\$ 666,667	\$ 3,333,334	\$ 2,666,667	80%	80%	\$ 6,080,334	1/2025	9/30/2025	CON/CE	\$ 2,666,667	\$ -	Project let	7/17/2025	Project let	4/17/2025
09-20-0072	Prairie Street Resurfacing from Randall Road to S. 13th St.	St. Charles	STP-L		\$ 500,000	Local Funds	\$ 166,667	\$ 701,667	\$ 500,000	71%	71%	\$ 701,667	3/2025	9/30/2025	CON	\$ 500,000	\$ -	Project let	7/17/2025	Project let	4/17/2025
09-10-0024	East State Street Reconstruction	Geneva	STP-L	CMAQ, TAP-L, SDP	\$ 1,147,203	Local Funds	\$ 286,801	\$ 1,434,004	\$ 1,147,203	80%	80%	\$ 28,161,000	3/2025	9/30/2025	CON	\$ 1,147,203	\$ -	Project let	7/17/2025	Project let	4/17/2025

FFY25 Allotment	\$ 12,619,870
FFY25 Program	\$ 12,619,870
FFY25 Balance	\$ -
Total FFY 2025 Obligations	\$ 12,619,870

FFY 2025 - Planned Use of Regional Redistribution

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	Planned Use of Regional Redistribution	Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	PUR Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-10-0024	East State Street Reconstruction	Geneva	PUR	CMAQ, TAP-L, SDP	\$ 3,774,211	Local Funds	\$ 943,553	\$ 4,717,764	\$ 3,774,211	80%	80%	\$ 28,161,000	3/2025	9/30/2025	CON	\$ 3,774,211	\$ -	Project let	7/17/2025	Project let	4/17/2025
09-22-0028	N Main Street from Pleasant Avenue to Center Street Reconstruction	Sandwich - D3	PUR		\$ 2,946,069	MFT-Local	\$ 736,517	\$ 3,682,586	\$ 2,946,069	80%	80%	\$ 5,961,093	3/2025	9/30/2025	CON/CE	\$ 2,946,069	\$ -	Project let	7/17/2025	Project let	4/17/2025
09-20-0059	Sleepy Hollow Road Improvements	West Dundee	PUR	SDP	\$ 1,200,000	Local Funds	\$ 300,000	\$ 1,500,000	\$ 1,200,000	80%	80%	\$ 1,839,100	6/2025	9/30/2025	CON/CE	\$ 1,200,000	\$ -	Project let	7/17/2025	Draft Con & Eng agreements submitted 3/3/2025	4/17/2025
09-20-0060	N State Street Resurfacing from Unnamed Creek to Allen Road	Hampshire	PUR		\$ 313,073	Local Funds	\$ 104,358	\$ 417,431	\$ 313,073	75%	75%	\$ 455,391	6/2025	9/30/2025	CON/CE	\$ 313,073	\$ -	Project let	7/17/2025	Final PS&E submitted 3/3/2025	4/17/2025
09-24-0003	South Elgin Blvd Improvements - E. Main St to Village Limits	South Elgin	PUR		\$ 1,000,000	Local Funds	\$ 333,333	\$ 1,333,333	\$ 1,000,000	75%	75%	\$ 1,659,560	6/2025	9/30/2025	CON	\$ 1,000,000	\$ -	Project let	7/17/2025	Final PS&E submitted 3/3/2025	4/17/2025
09-20-0111	LW Besinger Drive Reconstruction from Lake Marion Road to Illinois Route 25	Carpentersville	PUR		\$ 3,735,600	Local Funds	\$ 933,900	\$ 4,669,500	\$ 3,735,600	80%	80%	\$ 5,794,500	8/2025	9/30/2025	CON/CE	\$ 3,735,600	\$ -	Project let	7/17/2025	Final PS&E submitted 3/3/2025	4/17/2025
09-24-0026	Merrill Road Resurfacing (Village Limits to Bliss Road)	Sugar Grove	PUR		\$ 465,900	Local Funds	\$ 155,300	\$ 621,200	\$ 465,900	75%	75%	\$ 677,700	8/2025	9/30/2025	CON/CE	\$ 465,900	\$ -	Project let	7/17/2025	PDR submitted 2/17/2025	4/17/2025
09-24-0027	Wheeler Road Resurfacing - Dugan Road to Esker Drive (west)	Sugar Grove	PUR		\$ 443,025	Local Funds	\$ 147,675	\$ 590,700	\$ 443,025	75%	75%	\$ 633,800	8/2025	9/30/2025	CON/CE	\$ 443,025	\$ -	Project let	7/17/2025	Pre-Finals submitted 2/4/2025	4/17/2025
09-16-0013	Wolfs Crossing Road and Douglas Road Intersection Improvement - Segment 3	Oswego - D3	PUR		\$ 10,583,459	Local Funds	\$ 2,645,864	\$ 13,229,323	\$ 10,583,459	80%	80%	\$ 13,229,323	9/2025	9/30/2025	CON	\$ -	\$ 10,583,459	ROW certified 6/17/2025	7/17/2025	Pre-Finals submitted 5/2024	4/17/2025
09-21-0019	Randall at IL 72	Kane County	PUR	STP-SF	\$ 4,896,600	Local Funds	\$ 1,224,151	\$ 6,120,751	\$ 4,896,600	80%	80%	\$ 12,025,969	9/2025	9/30/2025	CON	\$ 4,896,600	\$ -	Final PS&E resubmitted 6/2/2025	7/17/2025	Final PS&E submitted 1/13/2025	4/17/2025
09-24-0002	Spruce St. and Main St. Improvements - Gilbert to Kenyon	South Elgin	PUR		\$ 741,180	Local Funds	\$ 247,060	\$ 988,240	\$ 741,180	75%	75%	\$ 1,060,240	11/2025	9/30/2025	CON/CE	\$ -	\$ 741,180	Pre-Finals submitted 5/16/2025	7/17/2025	PDR submitted 9/17/2024	4/17/2025
09-24-0044	Aurora (3) Resurfacing Projects - Randall, Eola, Kautz	Aurora	PUR		\$ 2,745,000	Local Funds	\$ 915,000	\$ 3,660,000	\$ 2,745,000	75%	75%	\$ 4,125,000	11/2025	9/30/2025	CON/CE	\$ -	\$ 2,745,000	Pre-Finals submitted 5/16/2025 re-rtnals submitted	7/17/2025	P1/P2 KO Meeting held 3/20/2025	4/17/2025
09-24-0046	Stonebridge Blvd Resurfacing – Indian Trail Road to Eola Road	Aurora	PUR		\$ 1,687,500	Local Funds	\$ 562,500	\$ 2,250,000	\$ 1,687,500	75%	75%	\$ 2,450,000	11/2025	9/30/2025	CON/CE	\$ -	\$ 1,687,500	Pre-Finals submitted 12/20/2024, comments received	7/17/2025	Pre-Finals submitted 12/20/2024, comments received 2/21/2025	4/17/2025

09-24-0048	Diehl Road & Molitor Road Resurfacing - Farnsworth Avenue to Eola Road	Aurora	PUR	\$	2,250,000	Local Funds	\$	750,000	\$	3,000,000	\$	2,250,000	75%	75%	\$	3,190,000	11/2025	9/30/2025	CON/CE	\$	-	\$	2,250,000	Pre-Finals submitted 12/20/2024, comments received	7/17/2025	Pre-Finals submitted 12/20/2024, comments received 2/25/2025	4/17/2025
FFY 2025 - PUR Programmed				\$	36,781,617																						
FFY 2025 STP-L & PUR Programmed				\$	49,401,487																						
FFY 2025 - STP-L Obligated				\$	12,619,870																						
FFY 2025 - PUR Obligated				\$	18,774,478																						
Total FFY 2025 KKCOM Obligations				\$	31,394,348																						
Unobligated 2025 Balance				\$	18,007,139																						

FFY 2026 - Temporary Contingency for Fiscal Constraint - to be reprogrammed October 2025

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	Planned Use of Regional Redistribution	Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	PUR Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-20-0055	Latham Street Reconstruction	Sandwich - D3	PUR		\$452,725	Local Funds	\$113,181	\$565,906	\$452,725	80%	80%	\$3,135,546	Let 1/2022	9/30/2025	CON/CE	\$-	\$452,725	Post-Obligation cost increase approved 1/16/2024 nt	7/17/2025	\$0.00 Expended	8/18/2025
09-20-0002	Indian Trail - Mitchell to Church	Aurora	PUR	CRRSAA, HSIP	\$2,500,000	Local Funds	\$833,333	\$3,333,333	\$2,500,000	75%	75%	\$12,752,149	Let 6/2023	9/30/2025	CON/CE	\$-	\$2,500,000	Post-Obligation cost increase approved 1/16/2024 nt	7/17/2025	\$0.00 Expended	8/18/2025
09-20-0079	Illinois Ave Resurfacing	Aurora	PUR		\$180,000	Local Funds	\$60,000	\$240,000	\$180,000	75%	75%	\$978,630	Let 3/2024	9/30/2025	CON/CE	\$-	\$180,000	Post-Obligation cost increase	7/17/2025	\$0.00 Expended	8/18/2025
09-22-0019	Minkler Road over Morgan Creek	Oswego - D3	PUR	HSIP	\$500,000	Local Funds	\$166,666	\$666,666	\$500,000	75%	75%	\$3,905,424	Let 11/2024	9/30/2025	CON	\$-	\$500,000	Post-Obligation cost increase	7/17/2025	\$0.00 Expended	8/18/2025
09-20-0078	Indian Trail Resurfacing from Stonebridge Boulevard to Eola Road	Aurora	PUR		\$100,000	Local Funds	\$33,333	\$133,333	\$100,000	75%	75%	\$1,467,000	Let 1/2025	9/30/2025	CON/CE	\$750,000	\$(650,000)	Post-Obligation cost incease	7/17/2025	Project let	4/17/2025
09-22-0007	Hale Street Rehabilitation (US 34 to Larsen)	Plano - D3	PUR		\$175,294	MFT-Local	\$43,824	\$219,118	\$175,294	80%	80%	\$1,131,883	Let 1/2025	9/30/2025	CON/CE	\$-	\$175,294	Post-Obligation cost increase approved 1/16/2024 nt	7/17/2025	\$0.00 Expended	8/18/2025
09-20-0082	Sullivan Road Widening/Resurfacing and Traffic Signal Modernization, Edgelawn to Golden Oaks Parkway	Aurora	PUR	STP-SF, <u>SDP</u>	\$5,130,220	Local Funds	\$1,282,555	\$6,412,775	\$5,130,220	80%	80%	\$8,459,547	4/2026	9/30/2026	CON/CE	\$-	\$5,130,220	ROW delays	7/17/2025	Final Plan submitted 9/2024 & to resubmit 4/21/2025	4/17/2025
09-22-0008	Ridge Road Reconstruction (split)	Kendall County - D3	STP-L		\$333,747	Local Funds	\$83,437	\$3,125,000	\$2,500,000	11%	80%	\$35,500,000	4/2026	9/30/2026	CON	\$-	\$333,747	ROW acquisition started	7/17/2025	P2 KO held 6/11/2024	4/17/2025
09-20-0098	Orchard Gateway Resurfacing and Traffic Signal Installation from Orchard Road to Hansen Boulevard	North Aurora	PUR	<u>SDP</u>	\$2,569,603	Local Funds	\$642,401	\$3,212,004	\$2,569,603	80%	80%	\$4,424,404	6/2026	9/30/2026	CON	\$-	\$2,569,603	ROW delays	7/17/2025	Final CON agreement submitted 7/28/2025	4/17/2025
09-21-0005	Randall Rd at Big Timber	Kane County	STP-L	STP-SF	\$1,397,988	Local Funds	\$349,497	\$15,741,555	\$2,500,000	9%	16%	\$18,539,867	6/2026	9/30/2025	CON	\$-	\$1,397,988	ROW initiated 7/2023	7/17/2025	ROW initiated 7/2023	4/17/2025
09-20-0084	Galena Boulevard Resurfacing and Traffic Signal Modernization - Segment 1	Aurora	STP-L	STP-SF, TAP-L	\$2,500,000	Local Funds	\$1,071,000	\$3,571,000	\$2,500,000	70%	70%	\$17,073,487	11/2026	9/30/2026	CON	\$-	\$2,500,000	Requesting to move to FFY 2026	1/16/2025	Public meeting held 6/2024	10/17/2024
09-22-0042	Liberty St. Reconstruction/Resurfacing (Crane to County Line)	Aurora	STP-L		\$885,920	Local Funds	\$221,480	\$1,107,400	\$885,920	80%	80%	\$1,676,920	11/2026	9/30/2026	CON/CE	\$-	\$885,920	Public meeting held 6/5/2024	4/17/2025	Public meeting held 6/5/2024	1/16/2025
09-20-0086	Main Street Reconstruction from Randall Road to Van Nortwick Avenue	Batavia	STP-L		\$2,340,000	Local Funds	\$780,000	\$3,120,000	\$2,496,000	75%	80%	\$3,970,000	1/2027	9/30/2025	CON/CE	\$-	\$2,340,000	Requesting to move to FFY 2027	1/16/2025	PDR submitted 9/2024	10/17/2024

FFY 2026

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-22-0043	Indian Trail Traffic Signal Modernization / Resurfacing (Ohio to Pennsbury)	Aurora	STP-L		\$2,500,000	Local Funds	\$909,000	\$3,409,000	\$2,500,000	73%	73%	\$4,051,000	1/2026	9/30/2026	CON/CE	\$-	\$2,500,000	P2 KO held 2/27/2025	7/17/2025	P2 KO held 2/27/2025	4/17/2025
09-22-0009	Campton Hills and Campton Township Resurfacing Projects (4)	Campton Hills, Campton Township	STP-L	<u>SDP</u>	\$2,717,188	Local Funds	\$838,662	\$3,555,850	\$2,844,680	80%	80%	\$3,875,850	1/2026	9/30/2025	CON	\$-	\$2,717,188	Final PS&E submitted 1/13/2025	7/17/2025	Final PS&E submitted 1/13/2025	4/17/2025

09-24-0053	Barrington Avenue Resurfacing	East Dundee	STP-L	\$	384,750	Local Funds	\$	129,250	\$	514,000	\$	384,750	75%	75%	\$	570,400	1/2026	9/30/2025	CON/CE	\$	-	\$	384,750	Pre-Finals submitted 2/2025	7/17/2025	P1/P2 KO Meeting held 12/16/2024	4/17/2025	
09-24-0004	1st Street Roadway Improvements (IL Route 72 to Dunning Avenue)	West Dundee	STP-L	\$	686,529	Local Funds	\$	288,843	\$	915,372	\$	686,529	75%	75%	\$	1,015,372	1/2026	9/30/2026	CON/CE	\$	-	\$	686,529	IDOT P2 KO meeting held	7/17/2025	Moved from 2025	4/17/2025	
09-22-0037	Galena Blvd, East NY St., & Ohio St. Resurfacing	Aurora	STP-L	\$	750,000	Local Funds	\$	672,000	\$	1,000,000	\$	750,000	75%	75%	\$	1,647,000	3/2026	9/30/2026	CON	\$	-	\$	750,000	Project scoping	7/17/2025	Project scoping	4/17/2025	
09-22-0022	Highland Ave & Lyle Ave Roundabout	Elgin	STP-L	\$	629,600	MFT-Local	\$	157,400	\$	787,000	\$	629,600	80%	80%	\$	1,040,190	3/2026	9/30/2026	CON/CE	\$	-	\$	629,600	ESR submitted 2/21/2025	7/17/2025	ESR submitted 2/21/2025	4/17/2025	
09-22-0025	Reinking Road and Damisch Road Intersection Improvements	Pingree Grove	STP-L	Rebuild Illinois, MFT Local	\$	2,500,000	MFT-Local	\$	625,000	\$	4,025,000	\$	2,500,000	62%	62%	\$	4,647,520	3/2026	9/30/2026	CON/CE	\$	-	\$	2,500,000	Public hearing/meeting held	7/17/2025	PDR submitted 12/2024	4/17/2025
09-22-0008	Ridge Road Reconstruction	Kendall County - D3	STP-L	\$	2,166,253	Local Funds	\$	541,563	\$	3,125,000	\$	2,500,000	69%	80%	\$	35,500,000	4/2026	9/30/2026	CON	\$	-	\$	2,166,253	ROW acquisition started	7/17/2025	P2 KO held 6/11/2024	4/17/2025	
Programming Mark				\$	12,334,320																							
FFY26 Program				\$	12,334,320																							
Unprogrammed Balance				\$	-																							
Total FFY 2026 Obligations				\$	-																							
Unobligated Balance FFY26				\$	12,334,320																							

FFY 2027

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date	
09-02-0007	Randall Rd at Hopps	Kane County	STP-L	STP-County, TAP-L, INFRA	\$ 1,689,926	Local Funds	\$ 422,482	\$ 50,030,123	\$ 2,500,000	3%	5%	\$ 66,131,304	9/2026	9/30/2026	CON	\$ -	\$ 1,689,926	IDOT P2 KO meeting held 12/11/2023	7/17/2025	IDOT P2 KO meeting held 12/11/2023	4/17/2025	
09-22-0027	Dundee Ave, Center St., & Villa St. Corridor Improvements	Elgin	STP-L	HSIP	\$ 2,500,000	MFT-Local	\$ 625,000	\$ 3,125,000	\$ 2,500,000	80%	80%	\$ 7,050,305	11/2026	9/30/2026	CON	\$ -	\$ 2,500,000	Public meeting held 5/21/2024	7/17/2025	Public meeting held 5/21/2024	4/17/2025	
09-22-0044	Farnsworth Ave Traffic Signal Modernization / Resurfacing (Bilter to Sheffer)	Aurora	STP-L		\$ 2,500,000	Local Funds	\$ 1,851,000	\$ 4,581,000	\$ 2,500,000	55%	55%	\$ 6,258,000	1/2027	9/30/2027	CON	\$ -	\$ 2,500,000	Public meeting held 9/26/2024	7/17/2025	Public meeting held 9/26/2024	4/17/2025	
09-22-0045	Mitchell Road at Sullivan Road	Aurora	STP-L		\$ 1,520,000	Local Funds	\$ 380,000	\$ 1,900,000	\$ 1,520,000	80%	80%	\$ 2,658,500	1/2027	9/30/2027	CON	\$ -	\$ 1,520,000	Phase 2 QBS complete	7/17/2025	Initial PPI approved	4/17/2025	
09-22-0057	IL RT 38 & Anderson Road Intersection Improvements	Elburn	STP-L		\$ 1,631,775	Local Funds	\$ 407,944	\$ 2,039,719	\$ 1,631,775	80%	80%	\$ 4,061,628	1/2027	9/30/2027	CON	\$ -	\$ 1,631,775	ESR submitted	7/17/2025	ESR submitted	4/17/2025	
09-22-0006	Oak St. Resurfacing	North Aurora	STP-L		\$ 500,000	Local Funds	\$ 166,667	\$ 666,667	\$ 500,000	75%	75%	\$ 1,404,377	3/2027	9/30/2027	CON	\$ -	\$ 500,000	P2 QBS complete 11/2024	7/17/2025	P2 QBS complete 11/2024	4/17/2025	
09-22-0024	Division St. Resurfacing	Geneva & St. Charles	STP-L		\$ 585,676	Local Funds	\$ 195,225	\$ 780,901	\$ 585,676	75%	75%	\$ 900,901	3/2027	9/30/2027	CON	\$ -	\$ 585,676	Project scoping	7/17/2025	Project scoping	4/17/2025	
09-22-0053	Douglas Ave Resurfacing (Ashland to US 30)	Montgomery & Aurora	STP-L		\$ 633,444	Local Funds	\$ 211,148	\$ 844,592	\$ 633,444	75%	75%	\$ 1,564,840	4/2027	9/30/2027	CON	\$ -	\$ 633,444	Project scoping	7/17/2025	Project scoping	4/17/2025	
Programming Mark					\$ 12,531,669																	
FFY27 Program					\$ 11,560,821																	
Unprogrammed Balance					\$ 970,848																	
Total FFY 2027 Obligations					\$ -																	
Unobligated Balance FFY27					\$ 12,531,669																	

FFY 2028

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-24-0009	Boncosky Road over Jelkes Creek Bridge Replacement	Dundee Township	STP-L		\$ 754,000	Local Funds	\$ 188,500	\$ 942,500	\$ 754,000	80%	80%	\$ 1,132,725	11/2027	9/30/2027	CON/CE	\$ -	\$ 754,000	Initial PPI approved 10/2024	7/17/2025	Initial PPI approved 10/2024	4/17/2025
09-24-0016	W. Main St. Improvements - Ben St. to Hale St.	Plano - D3	STP-L		\$ 1,000,000	Local Funds	\$ 250,000	\$ 1,250,000	\$ 1,000,000	80%	80%	\$ 1,470,000	11/2027	9/30/2027	CON/CE	\$ -	\$ 1,000,000	ESR submitted 9/2024	7/17/2025	ESR submitted 9/2024	4/17/2025

