

FFY 2025 - 2029 STP-L Active Program Status Report: May 2025

	Roadways & Intersections
	Asset Management
	Planned use of regional redistribution

FFY 2025

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-22-0007	Hale Street Rehabilitation (US 34 to Larsen)	Plano - D3	STP-L		\$ 797,600	MFT-Local	\$ 200,783	\$ 998,383	\$ 798,706	80%	80%	\$ 1,131,883	1/2025	9/30/2025	CON/CE	\$ 797,600	\$ -	Project let	4/17/2025	Final PS&E submitted 11/4/2024	1/16/2025
09-20-0089	Dundee Avenue Reconstruction from Plum Court to Page Avenue	Elgin	STP-L	<u>SDP</u>	\$ 6,758,400	Local Funds	\$ 1,689,600	\$ 8,448,000	\$ 6,758,400	80%	80%	\$ 12,815,658	1/2025	9/30/2025	CON	\$ 6,758,400	\$ -	Project let	4/17/2025	Final CON agreement submitted 10/24/2024	1/16/2025
09-20-0078	Indian Trail Resurfacing from Stonebridge Boulevard to Eola Road	Aurora	STP-L		\$ 750,000	Local Funds	\$ 645,000	\$ 1,395,000	\$ 750,000	54%	54%	\$ 1,467,000	1/2025	9/30/2025	CON/CE	\$ 750,000	\$ -	Project let	4/17/2025	Final CON & CE agreements submitted 12/10/2024	1/16/2025
09-20-0083	Indian Trail Traffic Signal Modernization from Edgelawn Drive to Highland Avenue	Aurora	STP-L	CMAQ <u>SDP</u>	\$ 2,666,667	Local Funds	\$ 666,667	\$ 3,333,334	\$ 2,666,667	80%	80%	\$ 6,080,334	1/2025	9/30/2025	CON/CE	\$ 2,666,667	\$ -	Project let	4/17/2025	ROW certified 11/6/2024	1/16/2025
09-20-0072	Prairie Street Resurfacing from Randall Road to S. 13th St.	St. Charles	STP-L		\$ 500,000	Local Funds	\$ 166,667	\$ 701,667	\$ 500,000	71%	71%	\$ 701,667	3/2025	9/30/2025	CON	\$ 500,000	\$ -	Project let	4/17/2025	Final PS&E submitted 12/20/2024	1/16/2025
09-10-0024	East State Street Reconstruction	Geneva	STP-L	CMAQ, TAP-L, <u>SDP</u>	\$ 1,147,203	Local Funds	\$ 286,801	\$ 1,434,004	\$ 1,147,203	80%	80%	\$ 28,161,000	3/2025	9/30/2025	CON	\$ 1,147,203	\$ -	Project let	4/17/2025	Final PS&E submitted 11/18/2024	1/16/2025
FFY25 Allotment					\$ 12,619,870																
FFY25 Program					\$ 12,619,870																
FFY25 Balance					\$ -																
Total FFY 2025 Obligations					\$ 12,619,870																

FFY 2025 - Planned Use of Regional Redistribution

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	Planned Use of Regional Redistribution	Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	PUR Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-10-0024	East State Street Reconstruction	Geneva	PUR	CMAQ, TAP-L, <u>SDP</u>	\$ 3,774,211	Local Funds	\$ 943,553	\$ 4,717,764	\$ 3,774,211	80%	80%	\$ 28,161,000	3/2025	9/30/2025	CON	\$ 3,774,211	\$ -	Project let	4/17/2025	Final PS&E submitted 11/18/2024	1/16/2025
09-22-0028	N Main Street from Pleasant Avenue to Center Street Reconstruction	Sandwich - D3	PUR		\$ 2,946,069	MFT-Local	\$ 736,517	\$ 3,682,586	\$ 2,946,069	80%	80%	\$ 5,961,093	3/2025	9/30/2025	CON/CE	\$ 2,946,069	\$ -	Project let	4/17/2025	Final PS&E submitted 12/17/2024	1/16/2025
09-20-0059	Sleepy Hollow Road Improvements	West Dundee	PUR	<u>SDP</u>	\$ 1,200,000	Local Funds	\$ 300,000	\$ 1,500,000	\$ 1,200,000	80%	80%	\$ 1,839,100	6/2025	9/30/2025	CON/CE	\$ 1,200,000	\$ -	Draft Con & Eng agreements submitted 3/3/2025	4/17/2025	Pre-Finals submitted 11/2024	1/16/2025
09-20-0060	N State Street Resurfacing from Unnamed Creek to Allen Road	Hampshire	PUR		\$ 313,073	Local Funds	\$ 104,358	\$ 417,431	\$ 313,073	75%	75%	\$ 455,391	6/2025	9/30/2025	CON/CE	\$ 313,073	\$ -	Final PS&E submitted 3/3/2025	4/17/2025	Pre-Finals submitted 12/17/2024	1/16/2025
09-24-0003	South Elgin Blvd Improvements - E. Main St to Village Limits	South Elgin	PUR		\$ 1,000,000	Local Funds	\$ 333,333	\$ 1,333,333	\$ 1,000,000	75%	75%	\$ 1,659,560	6/2025	9/30/2025	CON	\$ 1,000,000	\$ -	Final PS&E submitted 3/3/2025	4/17/2025	Pre-Finals submitted 12/20/2024	1/16/2025
09-22-0009	Campton Hills and Campton Township Resurfacing Projects (4)	Campton Hills, Campton Township	PUR	<u>SDP</u>	\$ 2,717,188	Local Funds	\$ 838,662	\$ 3,555,850	\$ 2,844,680	80%	80%	\$ 3,875,850	6/2025	9/30/2025	CON	\$ -	\$ 2,717,188	Final PS&E submitted 1/13/2025	4/17/2025	Pre-Finals submitted 11/2024	1/16/2025
09-20-0098	Orchard Gateway Resurfacing and Traffic Signal Installation from Orchard Road to Hansen Boulevard	North Aurora	PUR	<u>SDP</u>	\$ 2,569,603	Local Funds	\$ 642,401	\$ 3,212,004	\$ 2,569,603	80%	80%	\$ 4,424,404	8/2025	9/30/2025	CON	\$ -	\$ 2,569,603	Final CON agreement submitted 2/28/2025 (ROW delays)	4/17/2025	Pre-Finals submitted 11/2024	1/16/2025
09-20-0111	LW Besinger Drive Reconstruction from Lake Marion Road to Illinois Route 25	Carpentersville	PUR		\$ 3,735,600	Local Funds	\$ 933,900	\$ 4,669,500	\$ 3,735,600	80%	80%	\$ 5,794,500	8/2025	9/30/2025	CON/CE	\$ -	\$ 3,735,600	Final PS&E submitted 3/3/2025	4/17/2025	Pre-Finals submitted 12/2024	1/16/2025
09-16-0013	Wolfs Crossing Road and Douglas Road Intersection Improvement - Segment 3	Oswego - D3	PUR		\$ 10,583,459	Local Funds	\$ 2,645,864	\$ 13,229,323	\$ 10,583,459	80%	80%	\$ 13,229,323	8/2025	9/30/2025	CON	\$ -	\$ 10,583,459	Pre-Finals submitted 5/2024	4/17/2025	Pre-Finals submitted 5/2024	1/16/2025
09-24-0026	Merrill Road Resurfacing (Village Limits to Bliss Road)	Sugar Grove	PUR		\$ 465,900	Local Funds	\$ 155,300	\$ 621,200	\$ 465,900	75%	75%	\$ 677,700	8/2025	9/30/2025	CON/CE	\$ -	\$ 465,900	PDR submitted 2/17/2025	4/17/2025	Pre-Finals submitted 12/17/2024	1/16/2025
09-24-0027	Wheeler Road Resurfacing - Dugan Road to Esker Drive (west)	Sugar Grove	PUR		\$ 443,025	Local Funds	\$ 147,675	\$ 590,700	\$ 443,025	75%	75%	\$ 633,800	8/2025	9/30/2025	CON/CE	\$ -	\$ 443,025	Pre-Finals submitted 2/4/2025	4/17/2025	P1/P2 KO Meeting held 10/7/2024	1/16/2025
09-20-0082	Sullivan Road Widening/Resurfacing and Traffic Signal Modernization, Edgelawn to Golden Oaks Parkway	Aurora	PUR	STP-SF, <u>SDP</u>	\$ 5,130,220	Local Funds	\$ 1,282,555	\$ 6,412,775	\$ 5,130,220	80%	80%	\$ 8,459,547	9/2025	9/30/2025	CON/CE	\$ -	\$ 5,130,220	Final Plan submitted 9/2024 & to resubmit 4/21/2025	4/17/2025	Draft CON & CE agreements submitted 9/30/2024	1/16/2025
09-21-0019	Randall at IL 72	Kane County	PUR	STP-SF	\$ 4,896,600	Local Funds	\$ 1,224,151	\$ 6,120,751	\$ 4,896,600	80%	80%	\$ 12,025,969	9/2025	9/30/2025	CON	\$ -	\$ 4,896,600	Final PS&E submitted 1/13/2025	4/17/2025	Pre-Finals submitted 11/2024	1/16/2025
09-24-0046	Stonebridge Blvd Resurfacing – Indian Trail Road to Eola Road	Aurora	PUR		\$ 1,687,500	Local Funds	\$ 562,500	\$ 2,250,000	\$ 1,687,500	75%	75%	\$ 2,450,000	9/2025	9/30/2025	CON/CE	\$ -	\$ 1,687,500	Pre-Finals submitted 12/20/2024, comments received 2/21/2025	4/17/2025	PDR submitted 12/19/2024	1/16/2025

